

QA-Final and Startup Checklist Checklist

Section HB.10.00

<p>Air Filter Installed and Clean</p> <p>Observations</p>	<p>FTQ QC ✓ NA </p>
<p>A/C Condenser Level</p> <p>Observations</p>	<p>✓ QC OPN NA </p>
<p>All registers blowing properly</p> <p>Observations</p>	<p>✓ QC OPN NA </p>
<p>Drain line cleared and draining verified</p> <p>Observations</p>	<p>✓ QC OPN NA </p>
<p>Grills square and in good condition</p> <p>Observations</p>	<p>FTQ ✓ OPN NA </p>
<p>Condensate line(s) has 90 @ exterior</p> <p>Observations</p>	<p>FTQ QC ✓ NA </p>
<p>System tested in cooling and heating</p> <p>Observations</p>	<p>FTQ ✓ OPN NA </p>
<p>Emergency condensate safety switch wired to refrigeration system and tested to ensure operation.</p> <p>Observations</p>	<p>FTQ ✓ OPN NA </p>
<p>Test fire furnaces, burning off all shipping oils</p> <p>Observations</p>	<p>✓ QC OPN NA </p>
<p>Combustible appliance ventilation has a minimum of 1" clearance from all combustibles.</p> <p>Observations</p>	<p>✓ QC OPN NA </p>
<p>Condensate line has insulation all the way down to the top plate to prevent condensation issues.</p> <p>Observations</p>	<p>FTQ ✓ OPN NA </p>
<p>Condensate lines have a minimum of 1/4"/ft. of fall and are supported at intervals less than 4ft.</p> <p>Observations</p>	<p>✓ QC OPN NA </p>