

QC Cast-in-Place Concrete Checklist

Section 03.30.00

<p>Batch ticket for each truckload lists design compressive strength, maximum water–cement ratio, admixture dosages, and batch time and matches approved mix design before discharge begins.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> ✓ QC OPN NA </div>
<p>Total water added at site including truck-added water does not exceed design water–cement ratio; slump after water addition remains within specified limits and is documented on inspection log.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> FTQ QC ✓ NA </div>
<p>Concrete temperature at point of placement falls within specified range for prevailing weather conditions and is recorded for every truck.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> ✓ QC OPN NA </div>
<p>Free fall of concrete into forms is limited to maximum 5 ft unless chutes, pumps, or tremie pipes are used to prevent segregation.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> ✓ QC OPN NA </div>
<p>Internal vibration is performed with equipment operating at ≥8000 vpm; insertion spacing does not exceed 1.5× vibrator head diameter and lasts 5–15 seconds per insertion, achieving full consolidation without over-vibration.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> FTQ QC ✓ NA </div>
<p>Reinforcing steel, post-installed anchors, sleeves, and other embedded items remain in required positions with minimum concrete cover measured and documented before pour begins.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> ✓ QC OPN NA </div>
<p>Concrete placement proceeds continuously between planned construction joints, preventing unintended cold joints; any scheduled joint surface is clean, roughened, and pre-wetted per specification before new concrete is placed.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> ✓ QC OPN NA </div>
<p>Formwork remains plumb, tight, and without excessive deflection or leakage during placement; any movement beyond tolerance (¼ in. in 10 ft) triggers immediate stoppage and corrective action.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> ✓ QC OPN NA </div>
<p>Air content of air-entrained mixes measured at site (ASTM C231) falls within specified tolerance, with readings documented at required testing frequency.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> FTQ ✓ OPN NA </div>
<p>Slump test performed at point of discharge (ASTM C143) yields values within specified tolerance range; results are logged for every load tested.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> ✓ QC OPN NA </div>
<p>Compressive-strength test cylinders molded (ASTM C31) at required frequency, properly tagged, initial-cured on site, and transported to laboratory within mandated time window.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> ✓ QC OPN NA </div>
<p>Initial curing or protective covering begins within 30 minutes of finishing to prevent moisture loss, using the specified method (wet cure, curing compound, or membrane).</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> FTQ QC ✓ NA </div>
<p>Hot-weather concreting measures are implemented when ambient temperature exceeds 90 °F, including cooled mix water, sunshades, placement within 90 minutes of batching, and continuous moisture curing.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> ✓ QC OPN NA </div>
<p>Cold-weather concreting provisions activate when ambient temperature is below 40 °F, maintaining concrete temperature ≥50 °F for curing period using heated enclosures or insulation blankets.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> ✓ QC OPN NA </div>
<p>Embedded conduit, piping, and sleeves are securely fixed and capped to prevent movement or concrete infiltration; locations match layout within ½ in. tolerance.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> FTQ ✓ OPN NA </div>
<p>Surface bleed water is allowed to dissipate completely before finishing operations commence, preventing entrapped water and future scaling.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> FTQ ✓ OPN NA </div>
<p>Construction joint keyways, waterstops, and dowels are installed straight and at correct elevation prior to adjacent pour, with waterstop centers aligned with joint plane.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> ✓ QC OPN NA </div>
<p>Final surface tolerance for slabs meets FF/FL values specified (e.g., FF 35 / FL 25); laser profiling or straightedge readings are documented after finishing.</p> <p>Observations</p>	<div style="display: flex; align-items: center; gap: 10px;"> ✓ QC OPN NA </div>